

ATTACHMENT D

AUTHORIZATION OF CHANGE IN SERVICES
CITY OF SAN MARCOS, TEXAS

CONTRACT: Uhland Road Improvements
CONSULTANT: Freese and Nichols, Inc.

AUTHORIZATION NO.: 4

ORIGINAL CONTRACT DATE: September 5, 2017

AUTHORIZATION DATE: September 7, 2017

WORK TO BE ADDED TO OR DELETED FROM SCOPE OF SERVICES

Add: See details Attachment X – Scope of Services

Previous Change in Services:

#_1_; May 7, 2018; additional subconsultant services; \$109,570

#_2_; September 4, 2018; additional environmental services; \$12,738

#_3_; November 11, 2018; additional WL improvements along Uhland Road; \$36,754

Previous contract amount:	<u>\$836,481</u>
Net increase/decrease in contract amount:	<u>\$ 46,599</u>
Revised contract amount:	<u>\$883,080</u>


Requested by:

By: 

Date: 6/3/19

Juan M Sivera / Principal
Printed name, title

Approved by:

City of San Marcos:
By: 

Date: 07/02/19

Bert Humbreiras, City Manager
Printed Name and Title

Attachment X – Scope of Services (Add)

Survey - Topographic survey required to re-stake ROW and permanent drainage easements and add details of existing drainage features with benchmark elevation on headwall near the proposed outfalls to the Blanco River to support TPWD permitting for construction. \$9,792.

Project Management – Cover additional project management for extension of project duration for 11 months from March 2019 to January 2020. Includes time for TPWD Sand and Gravel Permit coordination. \$21,350.

Traffic Control Plan – Evaluate the feasibility/benefit of an additional phase of construction that provides full road closure between the west jail driveway and the mobile home park east of the jail. Update the quantities and cost estimate to reflect these changes. \$3,555. (Requested at 90%)

Pavement Design – Revise the pavement section to show: 2” HMAC, 4” HMAC Ty B, 12” Flex Base for County Road, River Road, and the roundabout area. Update the quantities and cost estimate to reflect these changes. \$4,556. (Requested at 90%)

Utilities – Add existing and proposed water, sewer, storm, and telecom lines as appropriate to all roadway cross sections on approximately 79 sheets. \$7,346. (New item)

**City of San Marcos
 Unland Road Project - Amendment 4
 15-May-19
 Detailed Cost Breakdown**

Basic Services										
Phase	Task	Employee	Project Role	Project Manager	Engineer IV	Technician 1	Asst Project Manager	Operations Analyst		Total Hours
4	1		Additional Field Survey							
	2		Additional PM and Coordination (11 months)	68			28	3		99
	3									
	4		Traffic Control Plan Changes		7	23				30
	5		Pavement Design Changes		8	31				39
	6		Utilities on Cross Sections		4	64				68
Total Basic Services Hours				68	19	118	28	3	-	236

Special Services										
Phase	Task	Employee	Project Role	Ken Carper	Liz Palascia	Joseph Lara	Bregger Garrison	Billy Metzger		Total Hours
Total Special Services Hours				-	-	-	-	-	-	-